

UPDATED WORK PLAN – MAY 2017

EA1415-01 Prairie Creek All Season Road Project

Process step	Cumulative Board process time (months)	Completion date/ Estimated completion date
SCOPING PHASE		
Referral to EA	0	May 22 nd , 2014
Scoping	2.5	September 12 th , 2014
Final Terms of Reference Issued	2.5	September 12 th , 2014
ANALYTICAL PHASE		
Developer submits its Developer's Assessment Report (DAR)	-	April 23 rd , 2015
Review Board's adequacy review of the DAR	3.5	May 22 nd , 2015
Developer's response to adequacy review	-	December 4 th , 2015
Review Board issues Reasons for Decision on the adequacy of the DAR - Review Board required CanZinc to respond to outstanding adequacy items	4.0	December 21 st , 2015
DAR review by parties (Information request round 1)	6.0	February 12 th , 2016
Developer's response to outstanding adequacy items	-	April 12 th , 2016
Developer response to party information requests	-	May 9 th , 2016
Technical sessions	7.0	June 13 – 16 th , 2016
Undertakings Responses	-	August 19 th , 2016
Undertaking #7 (U#7) Final Response	-	September 6 th , 2016
Information requests (round 2), preparation by Board and parties (except U#7, GNWT letter)	7.5	September 23 rd , 2016
Developer response to information requests (round 2) (except U#7, GNWT letter)	-	October 24 th , 2016
Information requests (round 2) related to undertaking #7 and the Sept. 22 nd GNWT letter	-	October 7 th , 2016
Developer response to undertaking #7 and Sept. 22 nd GNWT letter information requests (round 2)	-	November 2, 2016

EA1415-01 Prairie Creek All Season Road Project

Process step	Cumulative Board process time (months)	Completion date/ Estimated completion date
Risk assessment report from Oboni Riskope	8.0	November 19 th , 2016
Developer response to Oboni Riskope's risk assessment	-	February 7 th , 2017
HEARING PHASE		
Technical reports from parties	9.0	March 10 th , 2017
Developer response to technical reports	-	April 7 th , 2017
Pre-hearing conference	-	April 10 th , 2017
Hearing presentations from parties	-	April 13 th , 2017
Hearing presentations from developer	-	April 20 th , 2017
Community hearing in Nahanni Butte	-	April 24 th , 2017
Community hearing in Fort Simpson	-	April 25 th , 2017
Formal hearings in Fort Simpson	9.75	April 26-28 th , 2017
Hearing undertakings (developer, parties)	-	May 10, 2017
Closing arguments (parties)	-	May 26, 2017
Closing arguments (developer) and closure of public record	10.75	June 5, 2017
DECISION PHASE		
Decision and Report of EA issued	~13.75	August 2017
INAC Ministers Response	-	maximum 5 months