

Mr. Simon Toogood
Environmental Assessment Officer
Mackenzie Valley Environmental Impact Review Board
200 Scotia Centre
5102 – 50th Ave
PO BOX 938
YELLOWKNIFE NT X1A 2N7

Dear Mr. Toogood:

Tłıchǰ All Season Road EA1617-01: Timeline Update

The Review Board has requested that the GNWT provide a timeline in regard to GNWT's response to Information Requests (IRs). Please find enclosed a 2017/2018 work plan and Gantt chart, outlining a projected timeline pertaining to the Tłıchǰ All Season Road's Environmental Assessment. Additionally, the timeline outlines the GNWT's preferred technical session dates, ideally taking place the week of August 14th, 2017.

If you have any questions or comments, please contact me at (867) 767-9089 ext. 31194 or by email at Michael.Conway@gov.nt.ca at your earliest convenience.

Sincerely,



Michael Conway
Regional Superintendent
North Slave Region
Department of Infrastructure

Enclosure

TASR draft Timeline for Environmental Assessment Process - Updated June 27, 2017

		Start Date	End Date	Process step	Duration	Duration (days)
1	✓	28-Oct-16	30-Nov-16	Information requests to AGOs - extended to Dec 21	7.5	54
2		16-Nov-16	21-Dec-16	Party Status Application Invite (due Dec 21) Still Open Until Public Hearing	5 weeks	35
3	✓	28-Oct-16	21-Dec-17	TG and Whatì Information requests	7.5 weeks	54
4	✓	7-Feb-17	14-Feb-17	Draft ASR for GNWT review (Jan 16 date expected to be moved)	1 week	7
5	✓	1-Mar-17	10-Mar-17	Second GNWT review of ASR (Feb 20 date expected to be moved)	2 weeks	14
6	✓	1-Nov-16	13-Apr-17	Developer submits Adequacy Statement Response (printed by Golder)	23 weeks	163
7	✓	13-Apr-17	28-Apr-17	Conformity check of Adequacy Statement Response	2 weeks	14
8	✓	29-Apr-17	2-Jun-17	Information requests	4.5 weeks	34
9		30-May-17	21-Jul-17	Developer responses to information requests	7 weeks	52
10		21-Jul-17	11-Aug-17	Board and parties prepare for technical sessions	3 weeks	21
11		14-Aug-17	18-Aug-17	Technical Session in Behchokò	1 week	7

Current Timeline

