

| ID | Task Name | Duration | Start | Finish | July | | | | | | | August | | | | September | | | | October | | | | Novem | | |
|----|--|----------|--------------|--------------|------|------|------|------|-----|------|------|--------|-----|------|------|-----------|------|-----|------|---------|------|------|-------|-------|-------|------|
| | | | | | 6/8 | 6/15 | 6/22 | 6/29 | 7/6 | 7/13 | 7/20 | 7/27 | 8/3 | 8/10 | 8/17 | 8/24 | 8/31 | 9/7 | 9/14 | 9/21 | 9/28 | 10/5 | 10/12 | 10/19 | 10/26 | 11/2 |
| 1 | Draft ToR and Workplan issued upon Review Board's Approval | 0 days | Fri 6/20/03 | Fri 6/20/03 | | | | | | | | | | | | | | | | | | | | | | |
| 2 | Deadline for Comments on Draft ToR and Workplan | 5 days | Tue 6/24/03 | Mon 6/30/03 | | | | | | | | | | | | | | | | | | | | | | |
| 3 | Review and incorporate comments | 3 days | Wed 7/2/03 | Fri 7/4/03 | | | | | | | | | | | | | | | | | | | | | | |
| 4 | Release Final ToR and Workplan upon approval of Review Board | 8 days | Mon 7/7/03 | Wed 7/16/03 | | | | | | | | | | | | | | | | | | | | | | |
| 5 | Developer submits Developer's Assessment | 10 days | Thu 7/17/03 | Wed 7/30/03 | | | | | | | | | | | | | | | | | | | | | | |
| 6 | Participants Comments | 10 days | Thu 7/31/03 | Thu 8/14/03 | | | | | | | | | | | | | | | | | | | | | | |
| 7 | Receipt of Cumulative Effects Assessment | 0 days | Wed 8/20/03 | Wed 8/20/03 | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Participant Comments | 10 days | Wed 8/20/03 | Wed 9/3/03 | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Preparation and Conduct of Public Hearing | 11 days | Thu 9/4/03 | Thu 9/18/03 | | | | | | | | | | | | | | | | | | | | | | |
| 10 | Closure of Public Registry | 5 days | Fri 9/19/03 | Thu 9/25/03 | | | | | | | | | | | | | | | | | | | | | | |
| 11 | Review Board EA decision | 20 days | Fri 9/26/03 | Fri 10/24/03 | | | | | | | | | | | | | | | | | | | | | | |
| 12 | Review Board's Report of EA to the Minister of INAC and any designated regulatory agency | 5 days | Mon 10/27/03 | Fri 10/31/03 | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | |
|--|--------------------|--|---------------------|--|------------------------------|--|------------------|--|
| Project: EA in Drybones Wool Gantt 15 Date: Thu 7/24/03 | Task | | Summary | | Rolled Up Baseline Milestone | | Project Summary | |
| | Progress | | Rolled Up Task | | Rolled Up Progress | | Group By Summary | |
| | Baseline | | Rolled Up Milestone | | Split | | Deadline | |
| | Milestone | | Baseline Summary | | Baseline Split | | | |
| | Baseline Milestone | | Rolled Up Baseline | | External Tasks | | | |